Name of Work: Improvements to Roads and Drain at Agrahara and Agrahara Layout, Kattigenahalli in Ward No.06 Kogilu, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Byatarayanapura Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Vasanth R, Contractor,** Bangalore.
Bill Amount	:	Rs.70.72Lakhs
Date of Inspection	:	08.06.2023
Status of Bill	:	1st & Final Bill
In the Presence of	:	**Assistant Engineer (Ward No.06),** BBMP, Bangalore. (b) **Mr. Yashash,** Engineer M/s. Civil Aim Consultants and Engineers, Bangalore.

PMC Report

Item No.	Description of the Item	Unit	Qnty	Comments / observations
1	Removing and refixing stone alabs of drains and pointing…..	Sqm	301.65	Work done up to the billed quantity and Quality is satisfactory
2	Removing andresetting of footpath slab.	Sqm	342.00	Work done up to the billed quantity and Quality is satisfactory
3	Earthwork excavation by manual means for drains, canals, waste weir, draft, Approach channels, key trenches, foundation of bridges and such similar works……	Cum	424.35	Work done up to the billed quantity and Quality is satisfactory
4	Providing granite slabs of selected quality roughly dressed…….	Sqm	129.00	Work done up to the billed quantity and Quality is satisfactory
5	Providing and laying in position plain cement concrete mix 1:3:6…….	Cum	34.38	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying in position reinforced cement concrete for all substructure…	Cum	69.22	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

7	Supplying, fitting and placing TMT Fe550 bar reinforcement…….	Tonne	4.54	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing precast covering slab 100mm thick…..	Sqm	298.78	Work done up to the billed quantity and Quality is satisfactory
9	Providing and fixing precast covering slab 230mm thick…..	Sqm	36.96	Work done up to the billed quantity and Quality is satisfactory
10	Earthwork in Surface Excavation by mechanical means for Lowering & Levelling the ground…….	Cum	155.51	Work done up to the billed quantity and Quality is satisfactory
11	Scarifying the Exsting bituminous road surface……..	Sqm	1309.41	Work done up to the billed quantity and Quality is satisfactory
12	Construction of Embackment by excavating the Available approved gravel / murrum deposited at a place…….	Cum	67.50	Work done up to the billed quantity and Quality is satisfactory
13	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam……	Cum	378.79	Work done up to the billed quantity and Quality is satisfactory
14	Providing and applying primer coat with SSI grade bitumen emulsion on prepared surface……	Sqm	1646.90	Work done up to the billed quantity and Quality is satisfactory
15	Providng and laying Dense Graded Bituminous Macadam with 40/60 TPH Capacity……	Cum	82.34	Work done up to the billed quantity and Quality is satisfactory
16	Providing and applying tack coat with RSI Bituminous Emulsion……	Sqm	1646.90	Work done up to the billed quantity and Quality is satisfactory
17	Providing and laying Bituminous Concrete with 40/60 TPH Capacity……..	Cum	63.22	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

18	Road Marking with Hot applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous surface……..	Sqm	66.96	Work done up to the billed quantity and Quality is satisfactory
19	Dismantling of cement concrete Pavement by mechanical means using Pneumatic tools…….	Cum	127.98	Work done up to the billed quantity and Quality is satisfactory
20	Providng and Laying in Position plain cement concrete for levelling course for all work in Foundation……	Cum	107.94	Work done up to the billed quantity and Quality is satisfactory
21	Providing and Construction Un-Reinforced plain cement concrete Pavement thickness as per design…….	Cum	107.94	Work done up to the billed quantity and Quality is satisfactory
22	Providing and contraction Joints polysuphide sealent (Pouring grade)…….	mtr	183.60	Work done up to the billed quantity and Quality is satisfactory
23	Providing and contraction Joints polysuphide sealent (Pouring grade)…….	mtr	183.60	Work done up to the billed quantity and Quality is satisfactory
24	Loading and Unloading pf Stone Boulders/stone aggregates / Sand / Kanker/ Murrum…….	Cum	707.84	Work done up to the billed quantity and Quality is satisfactory
25	Cost of Haulage Excluding loading and unloading	tkm	1140.25	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory